

July 23, 2018

Budget Environmental Disposal Inc.
375 Gage Avenue N.,
Hamilton, ON, L8L 7B1

Attention; Kyle Bouma, Project Manager

Reference; 477 Warminster Drive, Oakville, Demolition; Site Review

An intermediate site review was performed at the above project Monday, July 23, 2018.

Demolition was progressing from east to west on the north side of the two storey classroom building. The south side of the building had been demolished and the debris had been stacked in piles and or already removed from site. Open web steel joists are stacked on site awaiting removal.

The demolition is being carried out utilizing a hi-reach excavator complete with grapple, crusher and shear, as required.

The existing high one storey gym building has been completely demolished and some masonry debris is piled on site awaiting removal. Concrete slabs on grade remain in the area of this building.

Water spray is being utilized to control dust from the demolition work.

The hours of operation are from 7:00 am to 4:30 pm.

Sincerely

Gord Hawley, P.Eng.

